

REGISTERED POST
TOP PRIORITY/MOST URGENT

No.EDN-KGR (G-II) BULD-2020-Physical & Financial Status-
Office of the Deputy Director of School Education (Sec),
Kangra at Dharamshala.

Dated: Dharamshala-176215 the,

Deputy Director of
School Education (Sec)

05 AUG 2026

Dispatch No. 5789-5803
Kangra at Dharamshala

To

All the Principals/Headmasters (as per List attached),
GSSS/GHS District-Kangra (H.P.).

Subject: Providing detail of Physical & Financial Status of the construction works alongwith Utilization / Completion Certificate in r/o of Schools buildings in Himachal Pradesh as on 30-06-2026.

Memo:

This is w.r.t the letter No.EDN-(SE)-H(11)6-1/2025-26 (Monitoring) Dated 02 July,, 2026 received from Directorate of School Education Himachal Pradesh, Shimla-01 on the subject cited above.

That the Education Department is releasing funds in every financial year for the various on going and new schemes of construction work (i.e. Like constuction of building/additional accommodation/Science block/Playground/Retaining wall & Boundary wall etc.) of schools and offices but Utilization/Completion Certificate of the amount released to the various executing agencies is not being received simultaneously to Directorate owing to which many audit objections have been raised by the A.G. (Audit) H.P.

The Audit Department is repeatedly asking for the Utilization/Completion Certificate in respect of all the grants released for various construction works. NOT only this, the Finance and Planning Department are repeatedly asking for the STATUS of construction works which is not being provided to the department.

Therefore, concerned Head of institutions are hereby directed to visit personally in the office of constructing agencies (i.e. SDOs/XENs HPPWD/HIMUDA/BSNL/BDO and others) with complete detail of amount released (year wise) and submit to this office on the prescribed **PROFORMA (ENCLOSED OVERLEAF)** immediately. Separate proforma sheet be used for each construction work done in the School/Office and the same should be signed by the concerned Executive Engineer or Head of the institution. The 3 latest coloured photographs (from different angle) of each works which are in progress also provided to this office with in week.

PERSONAL ATTENTION MAY BE GIVEN TO THE MATTER.

Encls: As above

Endst No.Even Dated Dharamshala 176215
Copy forwarded to:-

Deputy Director of School Education (Sec.),
Kangra at Dharamshala
the August, 2026.

1. The Director of School Education Himachal Pradesh Shimla-01 w.r.t your above mentioned letter No. & dated for information please.
2. The Executive Engineer HPPWD 1.Baijnath,2.Bhawarna, 3.Dehra, 4.Dharamshala; 5.Fatehpur, 6.Indora, 7.Jaisinghpur, 8.Jawali, 9.Kangra, 10.Kotla Behar, 11.Nurpur, 12.Palampur, 13.Tanda is requested to provide the every construction works on separate proforma sheet be used which is going on under your Division through mail.id, ddhekanagra3@gmail.com or ddhe-kan-hp@gov.in within a weeks so that status of each works could be provided to Govt.of H.P. through worthy DSE, HP Shimla.
3. Incharge, IT, Cell (Internal) to upload the same on official website and e-mail or School Heads Group.
4. Guard File.

Deputy Director of School Education (Sec.),
Kangra at Dharamshala

PROFORMA

- (1) Name of School (with contact No.) :-
- (2) Nature of work :-
- (3) Estimated Cost :-
- (4) Administrative Approval accorded by the Govt. vide letter No :-
- (5) Year of starting or work (With date) :-
- (6) Cost of tender awarded to contractor :-
- (7) Stipulated period of completion of work :-
- (8) Likely date of completion :-
- (9) Revised Estimated Cost, if any :-
- (10) Year-wise fund received (from year of starting) :-

FINANCIAL STATUS					PHYSICAL STATUS					Tentative period of time for completion work		
Sr. No.	Year	Amount Deposit	Year wise Expenditure	Balance fund required for completion	Work not started	Up to 1/3rd completed	Up to 2/3rd completed	More than 2/3rd completed	Work completed	<1 Year	1-2 Year	>2 Year
1.												
2.												
3.												
4.												
5.												
6.												
7.												
8.												

(Please enclose Utilization Certificate from constructing Agency)

(11) PHYSICAL STATUS:-

- (a) Whether construction work has started or not?(Yes/No) :-
 - (i) If yes, mention date/year of starting :-
 - (ii) If no, mention reason for not starting :-
- (b) Whether construction work is completed or not? (Yes or No) :-
 - (i) If yes, then date of completion with report :-
 - (ii) Date of taken over the building :-
 - (iii) If no, mention reason for non-completion :-
- (c) Whether construction work is abandoned?(Yes/No) :-

If yes, reason for abandon be furnished.
- (d) Whether construction work is in progress?(Yes/No) :-

If yes, mention the progress in percentage (%) of work Completed. Also mention briefly the major work left to be attended.
- (e) Additional funds required for completion. Also inform :-

if revised estimate has been submitted or not if submitted mentioned letter No. & date.

DATE:-.....
PLACE:-.....

HEAD OF THE INSTITUTION
(WITH SEAL)

NOTE:- Separate proforma sheet be used for each Construction work done in the School.

Sr. no.	Name of District	Name of constituency	Name of the Institution	Nature of the work	Estimated Cost	Total amount released up to date	Percentage of works	Status of work
1	Kangra	Fatehpur	GMS Majra	C/O School Building	4,76,000	1,000	0%	Land not available
2	Kangra	Jaisinghpur	GSSS Lambagaon	Upper C/o Addl. Accom.	1,26,09,505	23,50,000	80%	Work is in progress
3	Kangra	Bajinath	GSSS Rakkar (Bajinath)	C/O School Building (Science Lab)	1,30,99,385	1,000	0%	Land not available
4	Kangra	Jaswan-Pragpur	GSSS Aloha	C/o Addl. Accom. (Two Rooms)	24,00,000	23,00,000	85%	Work is in progress
5	Kangra	Shahpur	GSSS Prei	C/o Examination Hall	40,92,000	20,01,000	0%	Land not available
6	Kangra	Palampur	GSSS Rajpur	C/o Science Block	1,26,39,000	86,01,000	0%	Work not started by
7	Kangra	Nurpur	GSSS Baranda	C/o Science Lab	74,03,000	25,01,000	30%	Work is in progress
8	Kangra	Jaisinghpur	GSSS Lambagaon (Lower)	C/o Science Lab	1,57,72,000	1,01,000	0%	Insufficient fund
9	Kangra	Palampur	GSSS Ghar	C/O School Building	1,19,49,000	1,27,49,000	70%	Work is in progress

10	Kangra	Kangra	GSSS Daulatpur	Const. of eight rooms	41,94,773	30,00,000	80%	Work is in progress
11	Kangra	Jawalamukhi	GSSS-Mahadev	C/o five rooms with verandah	86,64,724	86,64,000	80%	Work is in progress
12	Kangra	Sullah	GSSS Gharana	C/o Addl. Accom. (Nine Rooms with verandah)	1,43,12,049	89,00,000	60%	Work is in progress
13	Kangra	Indora	GSSS Dahkulara	C/o Addl. Accom. (6 Nos. Class Rooms)	1,01,98,000	94,00,000	75%	Work is in progress
14	Kangra	Palampur	GSSS Sarkari Sidhpur	C/o Addl. Accom.	1,01,52,050	97,05,504	70%	Work is in progress
15	Kangra	Jawalamukhi	GHS Bari Kalan	C/o Addl. Accom. (Five Rooms)	95,49,325	95,49,000	98%	Work is in progress
16	Kangra	Jawalamukhi	GSSS Thill	C/o Five Rooms	96,94,964	96,00,000	90%	Work is in progress
17	Kangra	Bajjnath	GSSS Bir	C/o Addl. Accom. (Science Lab)	1,24,27,368	1,24,00,000	85%	Work is in progress
18	Kangra	Jaisinghpur	GSSS Tamber	C/O additional accommodation	5,00,000	2,00,000	80%	Work is in progress

19	Kangra	Jaisinghpur	GSSS Serimolag	C/O additional accommodation	9,77,386	1,000	0%	Land not available
20	Kangra	Sullah	GSSS Darang	C/o Examination Hall & four rooms	21,14,845	1,000	0%	Land not available
21	Kangra	Bajinath	GSSS Bhullana	C/o Science Block	1,09,18,776	#VALUE!	75%	Work is in progress
22	Kangra	Jawalamukhi	GSSS(B) Jawalamukhi	C/o Playground (Sport Stadium)	10,10,000	10,00,000	0%	Work not started by HPPWD
23	Kangra	Jawalamukhi	GSSS Ghallour	C/o Science Lab	1,05,63,982	28,00,000	40%	Work is in progress
24	Kangra	Jawalamukhi	GSSS Dola	C/O School Building	91,58,600	24,56,000	10%	Work is in progress
25	Kangra	Nurpur	GSSS Kherian	C/O School Building	91,17,555	24,01,000	0%	Work not started by HPPWD
26	Kangra	Nurpur	GSSS Khanni	C/o Six Class Rooms, Science Lab & Hall	2,63,56,572	1,25,56,000	80%	Work is in progress
27	Kangra	Jawalamukhi	GSSS Nallian	C/o Five Rooms	91,58,599	44,01,000	60%	Work is in progress

28	Kangra	Jawalamukhi	GSSS Seroballa	C/o Five Rooms	91,58,599	44,01,000	40%	Work is in progress
29	Kangra	Jawalamukhi	GSSS Pihri	C/o Five Rooms	91,58,599	59,01,000	10%	Work is in progress
30	Kangra	Jaisinghpur	GSSS Paplah	C/o Addl. Accom. (Four rooms)	1,48,35,686	92,00,000	75%	Work is in progress
31	Kangra	Jaswan-Pragpur	GHS Sarad Dogri	C/O School Building (Six Room) with verandah)	79,11,000	26,01,000	0%	Work not started by HPPWD
32	Kangra	Jaswan-Pragpur	GSSS Seul	C/O School Building (Six Room) with verandah)	1,06,77,600	55,27,000	75%	Work is in progress
33	Kangra	Shahpur	GSSS Durgella	C/O School Building	54,15,000	54,03,000	65%	Work is in progress
34	Kangra	Palampur	GSSS Ghar	C/o Science Lab	1,25,63,604	1,16,00,000	60%	Work is in progress
35	Kangra	Nurpur	GSSS Sadwan	C/o Science Lab	82,36,400	1,000	0%	Insufficient fund
36	Kangra	Jaswan-Pragpur	GSSS Dadasiba	C/o Science Lab	1,29,84,154	26,01,000	0%	Work not started by HPPWD

	Kangra	Jawalamukhi	GSSS Silh	C/o Addl. Accom.	1,06,77,667	45,02,000	40%	Work is in progress
38	Kangra	Jawalamukhi	GSSS Seorpain	C/o Addl. Accom.	1,06,77,667	36,61,000	45%	Work is in progress
39	Kangra	Jawalamukhi	GSSS Surani	C/o Addl. Accom.	1,06,77,667	40,01,000	10%	Work is in progress
40	Kangra	Nagrota Bagwan	GSSS Kandhi	C/o two Rooms and Examination hall	38,43,765	38,00,000	80%	Work is in progress
41	Kangra	Bajinath	GSSS Panthar	C/o Addl. Accom.	1,03,18,000	1,000	0%	Insufficient fund
42	Kangra	Jawalamukhi	GSSS Lagru	C/o Science Block	1,38,60,000	1,28,60,000	98%	Work is in progress
43	Kangra	Jawalamukhi	GSSS Lagru	C/o Retaining wall	10,88,000	10,80,000	50%	Work is in progress
44	Kangra	Nurpur	GSSS Jasoor	C/O Sc. Lab. Block	59,06,000	0	0%	Insufficient fund
45	Kangra	Palampur	GHS Tanda	C/O School Building	1,03,24,000	1,000	0%	Insufficient fund

46	Kangra	Nurpur	GSSS Koiplahari	C/o Boundary wall	6,25,000	6,20,000	0%	Work not started by HPPWD
47	Kangra	Jaswan-Pragpur	GSSS Kaharapur	C/o Three Rooms	56,53,000	22,01,000	0%	Work not started by HPPWD
48	Kangra	Jaisinghpur	GSSS Tatehal	C/O School Building (4 No. Class Rooms)	1,07,73,000	1,000	0%	Insufficient fund
49	Kangra	Jawali	GSSS Chawalara	C/O School Building	2,17,00,000	1,75,73,000	85%	Work is in progress
50	Kangra	Sullah	GSSS Parour	C/o Addl. Accom.	2,59,09,000	1,000	0%	Insufficient fund
51	Kangra	Sullah	GSSS Marhoon	C/o Addl. Accom.	1,53,00,000	43,00,000	60%	Work is in progress
52	Kangra	Sullah	GSSS Saloh	C/o Addl. Accom.	1,14,93,000	62,00,000	70%	Work is in progress
53	Kangra	Shahpur	GSSS Harchakkian	C/O School Building (8 No. Class Rooms)	1,21,40,000	55,01,000	25%	Work is in progress

54	Kangra	Sullah	GSSS Garh Jamula	C/o Science Block (Addl. Accom.)	1,50,00,000	77,50,000	75%	Work is in progress
55	Kangra	Bajinath	GSSS Sansal	C/o Science Block	1,82,49,000	1,000	0%	Insufficient fund
56	Kangra	Shahpur	GSSS Rait	C/o Stadium	37,36,000	1,00,000	0%	Insufficient fund
57	Kangra	Sullah	GSSS Purba	C/o Stage and P/L interlocking paver blocks in Campus Area	12,33,000	10,00,000	50%	Work is in progress
58	Kangra	Sullah	GSSS Kiarwan	C/o Addl. Accom.	1,87,69,000	44,00,000	90%	Work is in progress
59	Kangra	Sullah	GSSS Mundhi	C/o Addl. Accom.	1,86,31,000	76,00,000	90%	Work is in progress
60	Kangra	Dehra (Pragpur)	GSSS Bilaspur	C/o Two Rooms with verandah	36,48,000	16,01,000	30%	Work is in progress
61	Kangra	Jaswan-Pragpur	GHS Upper Bhalwal	C/o Three Class Rooms with verandah	34,24,000	30,01,000	55%	Work is in progress
62	Kangra	Fatehpur	GSSS Lag Baliana	C/o Addl. Accom.	37,00,000	28,00,000	50%	Work is in progress

63	Kangra	Dehra (Pragpur)	GSSS Kherian	C/o Addl. Accom.	1,36,77,000	49,81,000	65%	Work is in progress
64	Kangra	Jawalimukhi	GSSS Kathog	C/o Science Block	1,60,95,000	19,10,000	10%	Work is in progress
65	Kangra	Jawali	GSSS Arni	C/o Science Block	1,20,49,000	3,01,000	0%	Insufficient fund
66	Kangra	Jawali	GSSS Soldha	C/O School Building (4 No. Addl. Class Rooms)	1,15,28,000	17,00,000	10%	Work is in progress
67	Kangra	Nagrota Bagwan	GSSS Massal	C/o Addl. Six Nos Class Room & Toilet Block	1,14,67,000	10,58,000	0%	Insufficient fund
68	Kangra	Jawali	GHS Sirnani Khas	C/O School Building	80,00,000	6,01,000	0%	Insufficient fund
69	Kangra	Kangra	GSSS New Kangra	C/o Boundary wall	37,98,000	13,50,000	70%	Work is in progress
70	Kangra	Fatehpur	GSSS Relan	C/o Addl. Accom. (8 No. Class Rooms)	3,84,00,000	16,01,000	0%	Insufficient fund
71	Kangra	Nurpur	GSSS Jachh	C/o Addl. Accom. (4 Nos. Class Rooms with veranda)	33,00,000	4,00,000	0%	Insufficient fund

72	Kangra	Palampur	GSSS(G) Palampur	C/O School Building	1,45,00,000	1,30,00,000	35%	Work is in progress
73	Kangra	Sullah	GSSS Gaggal	C/O School Building	2,00,00,000	1,99,50,000	20%	Work is in progress
74	Kangra	Nurpur	GSSS Kandwal	C/O School Building	3,00,00,000	1,00,00,000	40%	Work is in progress
75	Kangra	Jawalamukhi	GHS Bandol	C/O School Building (Five Rooms with verandah)	1,45,00,000	31,00,000	0%	Work not started by HPPWD
76	Kangra	Palampur	GSSS Jia	C/o Hall on 2nd Floor alongwith roofing work etc.	34,71,000	27,00,000	10%	Work is in progress
77	Kangra	Indora	GSSS Basantpur	C/o Four Nos. Class Rooms	76,74,000	50,000	0%	Insufficient fund
78	Kangra	Indora	GSSS Rasnampur	C/o Science Lab	1,37,00,000	50,000	0%	Insufficient fund
79	Kangra	Jawalamukhi	GSSS Chakath	C/o Five Rooms (Addl. Accom.)	1,54,34,000	5,00,000	0%	Insufficient fund
80	Kangra	Jawalamukhi	GSSS (G) Jawalamukhi	C/o Addl. Accom.	2,07,91,000	20,00,000	20%	Work is in progress
81	Kangra	Dehra (Pragpur)	GSSS Dhaliara	C/o School Building	1,50,00,000	1,50,00,000	0%	Work not started by HPPWD

82	Kangra	Dehra (Pragpur)	GSSS Dehra (Boys)	C/o School Building	15,04,00,000	2,00,00,000	0%	Work not started by HPPWD
83	Kangra	Dehra (Pragpur)	GSSS Dehra (Girls)	C/o School Building	1,50,00,000	1,50,00,000	0%	Work not started by HPPWD