

REGISTERED POST
TOP PRIORITY/MOST URGENT

No.EDN-KGR (G-II) BULD-2020-Physical & Financial Status-
Office of the Deputy Director of School Education (Sec),
Kangra at Dharamshala.

Dated: Dharamshala-176215 the,

Deputy Director of
School Education (Sec)
18th March, 2026.
18 MAR 2026

Dispatch No 21182-85
Kangra at Dharamshala

To

All the Principals/Headmasters (as per List attached),
GSSS/GHS District-Kangra (H.P.).

Subject: Providing detail of Physical & Financial Status of the construction works alongwith Utilization /
Completion Certificate in r/o of Schools buildings in Himachal Pradesh as on 31-12-2025.

Memo:

This is w.r.t the letter No.EDN-(SE)-H(11)6-1/2025-26 (Monitoring) Dated 06th Jan, 2026 received from Directorate of School Education Himachal Pradesh, Shimla-01 on the subject cited above.

That the Education Department is releasing funds in every financial year for the various on going and new schemes of construction work (i.e. Like consturction of building/additional accommodation/Science block/Playground/Retaining wall & Boundary wall etc.) of schools and offices but Utilization/Completion Certificate of the amount released to the various executing agencies is not being received simultaneously to Directorate owing to which many audit objections have been raised by the A.G. (Audit) H.P.

The Audit Department is repeatedly asking for the Utilization/Completion Certificate in respect of all the grants released for various construction works. NOT only this, the Finance and Planning Department are repeatedly asking for the STATUS of construction works which is not being provided to the department.

Therefore, concerned Head of institutions are directed to visit personally in the office of constructing agencies (i.e. SDOs/XENs HPPWD/HIMUDA/BSNL/BDO and others) with complete detail of amount released (year wise) and submit to this office on the prescribed PROFORMA (ENCLOSED OVERLEAF) immediately. Separate proforma sheet be used for each construction work done in the School/Office and the same should be signed by the concerned Executive Engineer or Head of the institution.

The physical & financial status of each work is also required to prepare the budget estimate in Annual Development budget plan for the next financial Year 2026-27, the budget provision will be made as per actual requirement/Expenditure done against the construction work in the institution. The information may be provided to this office within 3 days positively without fail.

PERSONAL ATTENTION MAY BE GIVEN TO THE MATTER.

Deputy Director of School Education (Sec.),
Kangra at Dharamshala
the 18th March, 2026.

Endst No.Even Dated Dharamshala 176215

Copy forwarded to:-

1. The Director of School Education Himachal Pradesh Shimla-01 w.r.t your above mentioned letter No. & dated for information please.
2. The Executive Engineer HPPWD 1.Baijnath,2.Bhawarna, 3.Dehra, 4.Dharamshala, 5.Fatehpur, 6.Indora, 7.Jaisinghpur, 8.Jawali, 9.Kangra, 10.Kotla Behar, 11.Nurpur, 12.Palampur, 13.Tanda is requested to provide the every construction works on separate proforma sheet be used which is going on under your Division through mail.id, ddhekangra3@gmail.com or ddhe-kan-hp@gov.in within a weeks so that status of each works could be provided to Govt.of H.P. through worthy DSE, HP Shimla.
3. Incharge, IT, Cell (Internal) to upload the same on official website and e-mail of School Heads Group.
4. Guard File.

Deputy Director of School Education (Sec.),
Kangra at Dharamshala

PROFORMA

- (1) Name of School (with contact No.) :-
- (2) Nature of work :-
- (3) Estimated Cost :-
- (4) Administrative Approval accorded by the Govt. vide letter No :-
- (5) Year of starting or work (With date) :-
- (6) Cost of tender awarded to contractor :-
- (7) Stipulated period of completion of work :-
- (8) Likely date of completion :-
- (9) Revised Estimated Cost, if any :-
- (10) Year-wise fund received (from year of starting) :-

FINACAIL STATUS					PYSICAL STATUS					Tentative period of time for completion work		
Sr. No.	Year	Amount Deposit	Year wise Expenditure	Balance fund required for completion	Work not started	Up to 1/3rd complet ed	Up to 2/3rd complet ed	More than 2/3rd completed	Work complet ed	<1 Year	1-2 Year	>2 Year
1.												
2.												
3.												
4.												
5.												
6.												
7.												
8.												

(Please enclose Utilization Certificate from constructing Agency)

(11) **PHYSICAL STATUS:-**

- (a) Whether construction work has started or not?(Yes/No) :-
- (i) If yes, mention date/year of starting :-
- (ii) If no, mention reason for not starting :-
- (b) Whether construction work is completed or not? (Yes or No) :-
- (i) If yes, then date of completion with report :-
- (ii) Date of taken over the building :-
- (iii) If no, mention reason for non-completion :-
- (c) Whether construction work is abandoned?(Yes/No) :-
- If yes, reason for abandon be furnished.
- (d) Whether construction work is in progress?(Yes/No) :-
- If yes, mention the progress in percentage (%) of work Completed. Also mention briefly the major work left to be attended.
- (e) Additional funds required for completion. Also inform :-
- if revised estimate has been submitted or not , if submitted mentioned letter No. & date.

DATE:-.....

PLACE:-.....

**HEAD OF THE INSTITUTION
(WITH SEAL)**

NOTE:- Separate proforma sheet be used for each Construction work done in the School.

Sr. no.	Name of District	Name of constituency	Name of the Institution	Nature of the work	Estimated Cost	Total amount released up to date	Status of work
1	Kangra	Fatehpur	GMS Majra	C/O School Building	4,76,000	1,000	Land not available
2	Kangra	Jaisinghpur	GSSS Upper Lambagaon	C/o Addl. Accomm.	1,26,09,505	23,50,000	Work is in progress
3	Kangra	Bajjnath	GSSS Rakkar (Bajjnath)	C/O School Building (Science Lab)	1,30,99,385	1,000	Land not available
4	Kangra	Jaswan-Pragpur	GSSS Aloh	C/o Addl. Accomm. (Two Rooms)	24,00,000	23,00,000	Work is in progress
5	Kangra	Shahpur	GSSS Prei	C/o Examination Hall	40,92,000	20,01,000	Land not available
6	Kangra	Palampur	GSSS Rajpur	C/o Science Block	1,26,39,000	36,01,000	Work not started by HPPWD
7	Kangra	Nurpur	GSSS Baranda	C/o Science Lab	74,03,000	25,01,000	Work is in progress
8	Kangra	Jaisinghpur	GSSS Lambagaon (Lower)	C/o Science Lab	1,57,72,000	1,01,000	Insufficient fund
9	Kangra	Palampur	GSSS Ghar	C/O School Building	1,19,49,000	1,27,49,000	Work is in progress
10	Kangra	Kangra	GSSS Daulatpur	Const. of eight rooms	41,94,773	20,00,000	Work is in progress
11	Kangra	Jawalamukhi	GSSS-Mahadev	C/o five rooms with verandah	86,64,724	86,64,000	Work is in progress
12	Kangra	Sullah	GSSS Gharana	C/o Addil. Accomm. (Nine Rooms with verandah)	1,43,12,049	84,00,000	Work is in progress
13	Kangra	Indora	GSSS Dahkulara	C/o Addl. Accomm. (6 Nos. Class Rooms)	1,01,98,000	74,00,000	Work is in progress

14	Kangra	Palampur	GSSS Sarkari Sidhpur	C/o Addl. Accom.	1,01,52,050	89,05,504	Work is in progress
15	Kangra	Jawalamukhi	GHS Bari Kalan	C/o Addl. Accom. (Five Rooms)	95,49,325	95,49,000	Work is in progress
16	Kangra	Jawalamukhi	GSSS Thill	C/o Five Rooms	96,94,964	96,00,000	Work is in progress
17	Kangra	Bajjnath	GSSS Bir	C/o Addl. Accom. (Science Lab)	1,24,27,368	1,14,00,000	Work is in progress
18	Kangra	Jaisinghpur	GSSS Tamber	C/O additional accommodation	5,00,000	2,00,000	Work is in progress
19	Kangra	Jaisinghpur	GSSS Serimolag	C/O additional accommodation	9,77,386	1,000	Land not available
20	Kangra	Sullah	GSSS Darang	C/o Examination Hall & four rooms	21,14,845	1,000	Land not available
21	Kangra	Bajjnath	GSSS Bhullana	C/o Science Block	1,09,18,776	77,00,000	Work is in progress
22	Kangra	Jawalamukhi	GSSS(B) Jawalamukhi	C/o Playground (Sport Stadium)	10,10,000	10,00,000	Work not started by HPPWD
23	Kangra	Jawalamukhi	GSSS Ghallour	C/o Science Lab	1,05,63,982	13,00,000	Work is in progress
24	Kangra	Jawalamukhi	GSSS Dola	C/O School Building	91,58,600	24,56,000	Work is in progress
25	Kangra	Nurpur	GSSS Kherian	C/O School Building	91,17,555	24,01,000	Work not started by HPPWD
26	Kangra	Nurpur	GSSS Khanni	C/o Six Class Rooms, Science Lab & Hall	2,63,56,572	1,05,56,000	Work is in progress
27	Kangra	Jawalamukhi	GSSS Nallian	C/o Five Rooms	91,58,599	29,01,000	Work is in progress

28	Kangra	Jawalamukhi	GSSS Scroballa	C/o Five Rooms	91,58,599	34,01,000	Work is in progress
29	Kangra	Jawalamukhi	GSSS Pihri	C/o Five Rooms	91,58,599	29,01,000	Work is in progress
30	Kangra	Jaisinghpur	GSSS Paplah	C/o Addl. Accom. (Four rooms)	1,48,35,686	62,00,000	Work is in progress
31	Kangra	Jaswan-Pragpur	GHS Sarad Dogri	C/O School Building (Six Room) with verandah	79,11,000	26,01,000	Work not started by HPPWD
32	Kangra	Jaswan-Pragpur	GSSS Seul	C/O School Building (Six Room) with verandah	1,06,77,600	45,27,000	Work is in progress
33	Kangra	Shahpur	GSSS Durgella	C/O School Building	54,15,000	54,03,000	Work is in progress
34	Kangra	Palampur	GSSS Ghar	C/o Science Lab	1,25,63,604	1,16,00,000	Work is in progress
35	Kangra	Nurpur	GSSS Sadwan	C/o Science Lab	82,36,400	1,000	Insufficient fund
36	Kangra	Jaswan-Pragpur	GSSS Dadasiba	C/o Science Lab	1,29,84,154	26,01,000	Work not started by HPPWD
37	Kangra	Jawalamukhi	GSSS Silh	C/o Addl. Accom.	1,06,77,667	30,02,000	Work is in progress
38	Kangra	Jawalamukhi	GSSS Scorpain	C/o Addl. Accom.	1,06,77,667	21,61,000	Work is in progress
39	Kangra	Jawalamukhi	GSSS Surani	C/o Addl. Accom.	1,06,77,667	25,01,000	Work is in progress
40	Kangra	Nagrota Bagwan	GSSS Kandi Dholnwan	C/o two Rooms and Examination hall	38,43,765	38,00,000	Work is in progress
41	Kangra	Bajnath	GSSS Pantchar	C/o Addl. Accom.	1,03,18,000	1,000	Insufficient fund

42	Kangra	Jawalamukhi	GSSS Lagru	C/o Science Block	1,38,60,000	1,28,60,000	Work is in progress
43	Kangra	Jawalamukhi	GSSS Lagru	C/o Retaining wall	10,88,000	10,80,000	Work is in progress
44	Kangra	Nurpur	GSSS Jasoor	C/O Sc. Lab. Block	59,06,000	0	Insufficient fund
45	Kangra	Palampur	GHS Tanda	C/O School Building	1,03,24,000	1,000	Insufficient fund
46	Kangra	Nurpur	GSSS Kotplahari	C/o Boundary wall	6,25,000	6,20,000	Work not started by HPPWD
47	Kangra	Jaswan-Pragpur	GSSS Kahanpur	C/o Three Rooms	56,53,000	22,01,000	Work not started by HPPWD
48	Kangra	Jaisinghpur	GSSS Tatehal	C/O School Building (4 No. Class Rooms)	1,07,73,000	1,000	Insufficient fund
49	Kangra	Jawali	GSSS Chalwara	C/O School Building	2,17,00,000	1,35,73,000	Work is in progress
50	Kangra	Sullah	GSSS Parour	C/o Addl. Accom.	2,59,09,000	1,000	Insufficient fund
51	Kangra	Sullah	GSSS Marhoon	C/o Addl. Accom.	1,53,00,000	43,00,000	Work is in progress
52	Kangra	Sullah	GSSS Saloh	C/o Addl. Accom.	1,14,93,000	57,00,000	Work is in progress
53	Kangra	Shahpur	GSSS Harchakkian	C/O School Building (8 No. Class Rooms)	1,21,40,000	35,01,000	Work is in progress
54	Kangra	Sullah	GSSS Garh Jamula	C/o Science Block (Addl. Accom.)	1,50,00,000	72,50,000	Work is in progress
55	Kangra	Baijnath	GSSS Sansal	C/o Science Block	1,82,49,000	1,000	Insufficient fund

56	Kangra	Shahpur	GSSS Rait	C/o Stadium	37,36,000	1,00,000	Insufficient fund
57	Kangra	Sullah	GSSS Purba	C/o Stage and P/L interlocking paver blocks in Campus Area	12,33,000	10,00,000	Work is in progress
58	Kangra	Sullah	GSSS Kiarwan	C/o Addl. Accom.	1,87,69,000	44,00,000	Work is in progress
59	Kangra	Sullah	GSSS Mundhi	C/o Addl. Accom.	1,86,31,000	71,00,000	Work is in progress
60	Kangra	Dehra (Pragpur)	GSSS Bilaspur	C/o Two Rooms with verandah	36,48,000	16,01,000	Work is in progress
61	Kangra	Jaswan-Pragpur	GHS Upper Bhalwal	C/o Three Class Rooms with verandah	34,24,000	20,01,000	Work is in progress
62	Kangra	Jaswan-Pragpur	GSSS Lag Baliana	C/o Addl. Accom.	37,00,000	18,00,000	Work is in progress
63	Kangra	Dehra (Pragpur)	GSSS Kherian	C/o Addl. Accom.	1,06,77,000	19,81,000	Work is in progress
64	Kangra	Jawalamukhi	GSSS Kathog	C/o Science Block	1,60,95,000	19,10,000	Work is in progress
65	Kangra	Jawali	GSSS Amni	C/o Science Block	1,20,49,000	3,01,000	Insufficient fund
66	Kangra	Jawali	GSSS Soldha	C/O School Building (4 No. Addl. Class Rooms)	1,15,28,000	17,00,000	Work is in progress
67	Kangra	Nagrot Bagwan	GSSS Massal	C/o Addl. Six Nos Class Room & Toilet Block	1,14,67,000	10,58,000	Insufficient fund
68	Kangra	Jawali	GHS Sirmani Khas	C/O School Building	80,00,000	6,01,000	Insufficient fund
69	Kangra	Kangra	GSSS New Kangra	C/o Boundary wall	37,98,000	13,50,000	Work is in progress

70	Kangra	Fatchpur	GSSS Rehan	C/o Addl. Accom. (8 No. Class Rooms)	3,84,00,000	16,01,000	Insufficient fund
71	Kangra	Nurpur	GSSS Jachh	C/o Addl. Accom. (4 Nos. Class Rooms with veranda)	33,00,000	4,00,000	Insufficient fund
72	Kangra	Palampur	GSSS(G) Palampur	C/O School Building	1,45,00,000	55,00,000	Work is in progress
73	Kangra	Sullah	GSSS Gaggal	C/O School Building	2,00,00,000	1,99,50,000	Work is in progress
74	Kangra	Nurpur	GSSS Kandwal	C/O School Building	3,00,00,000	1,00,00,000	Work is in progress
75	Kangra	Jawalamukhi	GHS Bandol	C/O School Building (Five Rooms with verandah)	1,45,00,000	31,00,000	Work not started by HPPWD
76	Kangra	Palampur	GSSS Jia	C/o Hall on 2nd Floor alongwith roofing work etc.	34,71,000	27,00,000	Work not started by HPPWD
77	Kangra	Indora	GSSS Basantpur	C/o Four Nos. Class Rooms	76,74,000	50,000	Insufficient fund
78	Kangra	Indora	GSSS Basantpur	C/o Science Lab	1,37,00,000	50,000	Insufficient fund
79	Kangra	Jawalamukhi	GSSS Chaukath	C/o Five Rooms (Addl. Accom.)	1,54,34,000	5,00,000	Insufficient fund
80	Kangra	Palampur	GSSS Chachian	C/o Boundary wall	13,74,000	5,00,000	Work is in progress
81	Kangra	Jawalamukhi	GSSS (G) Jawalamukhi	C/o Addl. Accom.	2,07,91,000	5,00,000	Work is in progress
82	Kangra	Dehra (Pragpur)	GSSS Dhaliara	C/o School Building	1,50,00,000	1,32,00,000	Work not started by HPPWD
83	Kangra		GSSS Dehra (Boys)	C/o School Building	15,04,00,000	2,00,00,000	Work not started by HPPWD
84	Kangra		GSSS Dehra (Girls)	C/o School Building	1,50,00,000	1,32,00,000	Work not started by HPPWD
					1,03,49,63,866	33,99,82,504	

Sr. No.	Name of District	Name of constituency	Name of the Institution	Nature of the work	Estimated Cost	Total amount released up to date	Status of work
1	Kangra	Jaisinghpur	GSSS Makol	C/O one room	2,33,366	2,33,366	Work is in progress
2	Kangra	Shahpur	GSSS Tota Rani	C/O School Building	5,00,000	5,00,000	Work is in progress
3	Kangra	Sullah	GSSS Balah	C/O additional accommodation	55,10,320	55,09,986	Work is in progress
4	Kangra	Nagrotā Bagwan	GSSS Jassai	C/O additional accommodation	1,97,485	1,97,000	Work not started by HPPWD
5	Kangra	Dharamshala	GSSS Ghaniara (Fatehpur)	C/o 9 Rooms	1,35,96,000	1,07,01,000	Work is in progress
6	Kangra	Jawalamukhi	GSSS Majheen	C/o Science Block	1,11,40,000	91,00,000	Work is in progress
7	Kangra	Jawalamukhi	GSSS Gummer	C/o Boundary Wall	11,71,700	11,71,000	Work is in progress
8	Kangra	Jaisinghpur	GSSS Tamber	C/o Addl. Accom.	2,30,21,800	96,50,000	Work is in progress
9	Kangra	Jaswan-Pragpur	GSSS Saleti	C/o Addl. Six Rooms	1,03,57,328	1,03,31,000	Work is in progress
10	Kangra	Dharamshala	GSSS Kaswa Narwana	C/o Four Rooms	95,90,132	50,15,000	Work is in progress
11	Kangra	Sullah	GSSS Bhoura	C/o Addl. Accom. (Four Rooms)	91,85,000	78,70,000	Work is in progress
12	Kangra	Jaisinghpur	GSSS Majhera	C/o Addl. Accom.	48,82,000	29,00,000	Work is in progress
13	Kangra	Dehra (Pragpur)	GHS(G) Haripur	C/O School Building (Two Rooms)	34,29,000	34,29,000	Work not started by HPPWD
14	Kangra	Nagrotā Bagwan	GSSS Hatwas	C/O School Building (Four Rooms)	85,87,000	38,58,000	Work is in progress
15	Kangra	Sullah	GSSS Sullah	C/O School Building (Addl. Accom.)	1,20,94,000	1,00,71,000	Work is in progress
16	Kangra	Shahpur	GSSS Manai	C/O School Building (4 No. Class Rooms with stair case, hall verandah)	46,76,000	17,00,000	Work is in progress
17	Kangra	Nagrotā Bagwan	GSSS Rajiana	C/o Two Class Rooms	36,47,000	1,000	Insufficient fund

18	Kangra	Nagrota Bagwan	GSSS Saddun Bargran	C/o Six Class Rooms	1,24,68,000	1,000	Insufficient fund
19	Kangra	Nagrota Bagwan	GHS Malan	C/O School Building (Addl. Accomm.)	17,52,000	1,000	Insufficient fund
20	Kangra	Dharamshala	GHS Kand	C/O School Building (4 No. Class Rooms)	99,67,000	50,00,000	Land not available
21	Kangra	Bajjnath	GHS Dhanag	C/o 4 no. Class Rooms	61,00,000	6,00,000	Insufficient fund
22	Kangra	Kangra	GHS Kholi	C/o Two Class Rooms on 1st floor	11,73,000	2,00,000	Insufficient fund
23	Kangra	Palampur	GHS Deogran	C/o Addl. Accomm. (3 Class rooms and Toilets)	93,59,000	10,00,000	Insufficient fund
24	Kangra	Jaisinghpur	GSSS Gander	C/o Examination Hall at 1st Floor	29,65,000	25,00,000	Work is in progress
25	Kangra	Kangra	GHS Kohala	C/o Two Class Rooms	20,90,000	17,00,000	Work is in progress
26	Kangra	Nagrota Bagwan	GSSS Garoh	C/o Four No. Class Rooms (Addl. Accomm.)	1,25,00,000	9,00,000	Insufficient fund
27	Kangra	Jaisinghpur	GSSS Kotlu	C/o Science Lab	1,57,72,000	1,00,000	Insufficient fund
28	Kangra	Jaisinghpur	GSSS Jaisinghpur	C/o Addl. Six No. Class Rooms & toilet block	1,63,93,000	1,00,000	Insufficient fund
29	Kangra	Nagrota Bagwan	GSSS Jalot	C/O School Building	1,67,61,000	1,000	Insufficient fund
30	Kangra	Dharamshala	GSSS Jadrangal	C/O School Building (Hall & One Room at Top Floor)	23,91,000	23,91,000	Work is in progress
31	Kangra	Nagrota Bagwan	GSSS Dhaloon	C/o Three Rooms	61,54,000	1,000	Insufficient fund
32	Kangra	Jawalamukhi	GSSS Aluha	C/o Addl. Accomm.	1,60,82,000	1,000	Insufficient fund
					25,37,45,131	9,67,33,352	