Deputy Director of School Education (Sec)
04 NOV 2026
Dispatch No. 10252-54
Kangra at Dharamshala

No.EDN-KGR (G-II) BULD-2020-Physical & Financial Status-
Office of the Deputy Director of School Education (Sec),
Kangra at Dharamshala.
Dated: Dharamshala-176215 the, Nov, 2026.

To

All the Principals/Headmasters (as per List attached),
GSSS/GHS District-Kangra (H.P.).

Subject: **Provide detail of physical & financial status of the construction works alongwith Utilization/Completion Certificate in r/o School building as on 30.09.2026.**

Memo:

This is w.r.t the letter No.EDN-(SE)-H(11)6-1/2026-27 Dated 2nd Nov, 2026 received from Directorate of School Education Himachal Pradesh, Shimla-01 on the subject cited above.

It is to infor you that Education Department is releasing funds in every financial year for the various on-goining and new schemes of construction work (i.e like construction of building/additional accommodation/Science block/playground/retaining wall & boundary wall etc.) of schools and offices but Utilization/Completion Certificate of the amount released to the various executive agencies is not being received simultaneously in the Directorate owing to which many audit objections have been raised by the A.G .(Audit) H.P.

Audit Department is repeatedly asking for the **Utilization/completion Certificate** in respect of all the grants released for various construction works. NOT only this, the Finance and Planning Departments are repeatedly asking for the STATUS of construction works which is not being provided to the department.

In this connection, you are hereby directed to visit personally in the office of constructing agencies (i.e SDOs/XENs HPPWD/HIMUDA/BSNL/BDO and others) with complete detail of amount released (year wise) **and submit to this Office with in three dyas positively without fail through special messanger** on the prescribed **PROFORMA (ENCLOSED OVERLEAF) . Separate proforma sheet be used for each Construction work done in the School/Office and the same should be signed by the concerned Executive Engineer/Head of the institution.**

The physical & financial status of each work is also required to prepare the Budget estimate in Annual Development budget plan for the next Financial year 2027-28, the budget provision will be made as per actual requirement/Expenditure done against the construction work in the institution.

PERSIONAL ATTENTION MAY BE GIVEN TO THE MATTER.

Encls: As above

(Ajay Singh)
Deputy Director of School Education (Sec.),
Kangra at Dharamshala

Endst No.Even Dated Dharamshala 176215 the Nov, 2026.
Copy to:-

1. The Director of School Education Himachal Pradesh Shimla-01 w.r.t your above mentioned letter No. & dated for information please.
2. Incharge, IT, Cell (Internal) to upload the same on official website, e-mail or School Heads Group.
3. Guard File.

Deputy Director of School Education (Sec.),
Kangra at Dharamshala

Sr. no.	Name of District	Name of constituancy	Name of the Institution	Nature of the work	Estimated Cost	Total amount released up to date	Percentage of works	Status of work
1	Kangra	Fatehpur	GMS Majra	C/O School Building	**4,76,000**	**1,000**	0%	Land not available
2	Kangra	Jaisinghpur	GSSS Upper Lambagaon	C/o Addl. Accomm.	**1,26,09,505**	**23,50,000**	80%	Work is in progress
3	Kangra	Baijnath	GSSS Rakkar (Baijnath)	C/O School Building (Science Lab)	**1,30,99,385**	**1,000**	0%	Land not available
4	Kangra	Jaswan-Pragpur	GSSS Aloh	C/o Addl. Accomm. (Two Rooms)	**24,00,000**	**23,00,000**	85%	Work is in progress
5	Kangra	Shahpur	GSSS Prei	C/o Examination Hall	**40,92,000**	**20,01,000**	0%	Land not available
6	Kangra	Palampur	GSSS Rajpur	C/o Science Block	**1,26,39,000**	**86,01,000**	0%	Work not started by HPPWD
7	Kangra	Nurpur	GSSS Baranda	C/o Science Lab	**74,03,000**	**25,01,000**	30%	Work is in progress

8	Kangra	Jaisinghpur	GSSS Lambagaon (Lower)	C/o Science Lab	**1,57,72,000**	**1,01,000**	0%	Insufficient fund
9	Kangra	Palampur	GSSS Ghar	C/O School Building	**1,19,49,000**	**1,27,49,000**	70%	Work is in progress
10	Kangra	Kangra	GSSS Daulatpur	Const. of eight rooms	**41,94,773**	**30,00,000**	80%	Work is in progress
11	Kangra	Jawalamukhi	GSSS-Mahadev	C/o five rooms with verandah	**86,64,724**	**86,64,000**	80%	Work is in progress
12	Kangra	Sullah	GSSS Gharana	C/o Addil. Accomm. (Nine Rooms with verandah)	**1,43,12,049**	**89,00,000**	60%	Work is in progress
13	Kangra	Indora	GSSS Dahkulara	C/o Addl. Accomm. (6 Nos. Class Rooms)	**1,01,98,000**	**94,00,000**	75%	Work is in progress
14	Kangra	Jawalamukhi	GHS Bari Kalan	C/o Addl. Accomm. (Five Rooms)	**95,49,325**	**95,49,000**	98%	Work is in progress
15	Kangra	Jawalamukhi	GSSS Thill	C/o Five Rooms	**96,94,964**	**96,00,000**	90%	Work is in progress

:- .....

...on the progress in percentage (%) of work...

16	Kangra	Baijnath	GSSS Bir	C/o Addl. Accomm. (Science Lab)	**1,24,27,368**	**1,24,00,000**	85%	Work is in progress
17	Kangra	Jaisinghpur	GSSS Tamber	C/O additional accommodation	**5,00,000**	**2,00,000**	80%	Work is in progress
18	Kangra	Jaisinghpur	GSSS Serimolag	C/O additional accommodation	**9,77,386**	**1,000**	0%	Land not available
19	Kangra	Sullah	GSSS Darang	C/o Examination Hall & four rooms	**21,14,845**	**1,000**	0%	Land not available
20	Kangra	Baijnath	GSSS Bhullana	C/o Science Block	**1,09,18,776**	**1,07,00,000**	75%	Work is in progress
21	Kangra	Jawalamukhi	GSSS(B) Jawalamukhi	C/o Playground (Sport Stadium)	**10,10,000**	**10,00,000**	0%	Work not started by HPPWD
22	Kangra	Jawalamukhi	GSSS Ghallour	C/o Science Lab	**1,05,63,982**	**28,00,000**	68%	Work is in progress

23	Kangra	Jawalamukhi	GSSS Dola	C/O School Building	**91,58,600**	**24,56,000**	10%	Work is in progress
24	Kangra	Nurpur	GSSS Kherian	C/O School Building	**91,17,555**	**24,01,000**	0%	Work not started by HPPWD
25	Kangra	Nurpur	GSSS Khanni	C/o Six Class Rooms, Science Lab & Hall	**2,63,56,572**	**1,25,56,000**	80%	Work is in progress
26	Kangra	Jawalamukhi	GSSS Nallian	C/o Five Rooms	**91,58,599**	**44,01,000**	60%	Work is in progress
27	Kangra	Jawalamukhi	GSSS Seroballa	C/o Five Rooms	**91,58,599**	**44,01,000**	40%	Work is in progress
28	Kangra	Jawalamukhi	GSSS Pihri	C/o Five Rooms	**91,58,599**	**59,01,000**	10%	Work is in progress
29	Kangra	Jaisinghpur	GSSS Paplah	C/o Addl. Accomm. (Four rooms)	**1,48,35,686**	**92,00,000**	75%	Work is in progress

30	Kangra	Jaswan-Pragpur	GHS Sarad Dogri	C/O School Building (Six Room) with verandah)	**79,11,000**	**26,01,000**	0%	Work not started by HPPWD
31	Kangra	Jaswan-Pragpur	GSSS Seul	C/O School Building (Six Room) with verandah)	**1,06,77,600**	**55,27,000**	75%	Work is in progress
32	Kangra	Shahpur	GSSS Durgella	C/O School Building	**54,15,000**	**54,03,000**	65%	Work is in progress
33	Kangra	Palampur	GSSS Ghar	C/o Science Lab	**1,25,63,604**	**1,16,00,000**	65%	Work is in progress
34	Kangra	Nurpur	GSSS Sadwan	C/o Science Lab	**82,36,400**	**1,000**	0%	Insufficient fund
35	Kangra	Jaswan-Pragpur	GSSS Dadasiba	C/o Science Lab	**1,80,46,330**	**26,01,000**	0%	Insufficient fund
36	Kangra	Jawalamukhi	GSSS Silh	C/o Addl. Accomm.	**1,06,77,667**	**45,02,000**	40%	Work is in progress

37	Kangra	Jawalamukhi	GSSS Seorpain	C/o Addl. Accomm.	**1,06,77,667**	**36,61,000**	45%	Work is in progress
38	Kangra	Jawalamukhi	GSSS Surani	C/o Addl. Accomm.	**1,06,77,667**	**40,01,000**	10%	Work is in progress
39	Kangra	Nagrota Bagwan	GSSS Kandi Dholnwan	C/o two Rooms and Examination hall	**38,43,765**	**38,00,000**	80%	Work is in progress
40	Kangra	Baijnath	GSSS Pantehar	C/o Addl. Accomm.	**1,03,18,000**	**1,000**	0%	Insufficient fund
41	Kangra	Nurpur	GSSS Jasoor	C/O Sc. Lab. Block	**59,06,000**	**0**	0%	Insufficient fund
42	Kangra	Palampur	GHS Tanda	C/O School Building	**1,03,24,000**	**1,000**	0%	Insufficient fund
43	Kangra	Nurpur	GSSS Kotplahari	C/o Boundary wall	**6,25,000**	**6,20,000**	0%	Work not started by HPPWD

44	Kangra	Jaswan-Pragpur	GSSS Kahanpur	C/o Three Rooms	**56,53,000**	**22,01,000**	0%	Work not started by HPPWD
45	Kangra	Jaisinghpur	GSSS Tatehal	C/O School Building (4 No. Class Rooms)	**1,07,73,000**	**1,000**	0%	Insufficient fund
46	Kangra	Jawali	GSSS Chalwara	C/O School Building	**2,17,00,000**	**1,75,73,000**	85%	Work is in progress
47	Kangra	Sullah	GSSS Parour	C/o Addl. Accomm.	**2,59,09,000**	**1,000**	0%	Insufficient fund
48	Kangra	Sullah	GSSS Marhoon	C/o Addl. Accomm.	**1,53,00,000**	**43,00,000**	60%	Work is in progress
49	Kangra	Sullah	GSSS Sahoh	C/o Addl. Accomm.	**1,14,93,000**	**62,00,000**	70%	Work is in progress
50	Kangra	Shahpur	GSSS Harchakkian	C/O School Building (8 No. Class Rooms)	**1,21,40,000**	**55,01,000**	25%	Work is in progress

51	Kangra	Sullah	GSSS Garh Jamula	C/o Science Block (Addl. Accomm.)	**1,50,00,000**	**77,50,000**	75%	Work is in progress
52	Kangra	Baijnath	GSSS Sansal	C/o Science Block	**1,82,49,000**	**1,000**	0%	Insufficient fund
53	Kangra	Shahpur	GSSS Rait	C/o Stadium	**37,36,000**	**1,00,000**	0%	Insufficient fund
54	Kangra	Sullah	GSSS Purba	C/o Stage and P/L interlocking paver blocks in Campus Area	**12,33,000**	**10,00,000**	50%	Work is in progress
55	Kangra	Sullah	GSSS Kiarwan	C/o Addl. Accomm.	**1,87,69,000**	**44,00,000**	90%	Work is in progress
56	Kangra	Sullah	GSSS Mundhi	C/o Addl. Accomm.	**1,86,31,000**	**76,00,000**	90%	Work is in progress
57	Kangra	Dehra (Pragpur)	GSSS Bilaspur	C/o Two Rooms with verandah	**36,48,000**	**16,01,000**	30%	Work is in progress
58	Kangra	Jaswan-Pragpur	GHS Upper Bhalwal	C/o Three Class Rooms with verandah	**34,24,000**	**30,01,000**	55%	Work is in progress

59	Kangra	Fatehpur	GSSS Lag Baliana	C/o Addl. Accomm.	**37,00,000**	**28,00,000**	50%	Work is in progress
60	Kangra	Dehra (Pragpur)	GSSS Kherian	C/o Addl. Accomm.	**1,06,77,000**	**49,81,000**	65%	Work is in progress
61	Kangra	Jawalamukhi	GSSS Kathog	C/o Science Block	**1,60,95,000**	**19,10,000**	10%	Work is in progress
62	Kangra	Jawali	GSSS Amni	C/o Science Block	**1,20,49,000**	**3,01,000**	0%	Insufficient fund
63	Kangra	Jawali	GSSS Soldha	C/O School Building (4 No. Addl. Class Rooms)	**1,15,28,000**	**17,00,000**	10%	Work is in progress
64	Kangra	Nagrota Bagwan	GSSS Massal	C/o Addl. Six Nos Class Room & Toilet Block	**1,14,67,000**	**10,58,000**	0%	Insufficient fund
65	Kangra	Jawali	GHS Sirmani Khas	C/O School Building	**80,00,000**	**6,01,000**	0%	Insufficient fund

66	Kangra	Kangra	GSSS New Kangra	C/o Boundary wall	**37,98,000**	**13,50,000**	70%	Work is in progress
67	Kangra	Fatehpur	GSSS Rehan	C/o Addl. Accomm. (8 No. Class Rooms)	**3,84,00,000**	**16,01,000**	0%	Insufficient fund
68	Kangra	Nurpur	GSSS Jachh	C/o Addl. Accomm. (4 Nos. Class Rooms with veranda)	**33,00,000**	**4,00,000**	0%	Insufficient fund
69	Kangra	Palampur	GSSS(G) Palampur	C/O School Building	**1,45,00,000**	**1,30,00,000**	35%	Work is in progress
70	Kangra	Sullah	GSSS Gaggal	C/O School Building	**2,00,00,000**	**1,99,50,000**	20%	Work is in progress
71	Kangra	Nurpur	GSSS Kandwal	C/O School Building	**3,00,00,000**	**1,00,00,000**	40%	Work is in progress
72	Kangra	Jawalamukhi	GHS Bandol	C/O School Building (Five Rooms with verandah)	**1,45,00,000**	**31,00,000**	0%	Work not started by HPPWD
73	Kangra	Palampur	GSSS Jia	C/o Hall on 2nd Floor alonwith roofing work etc.	**34,71,000**	**27,00,000**	10%	Work is in progress

74	Kangra	Indora	GSSS Basantpur	C/o Four Nos. Class Rooms	**76,74,000**	**50,000**	0%	Insufficient fund
75	Kangra	Indora	GSSS Basantpur	C/o Science Lab	**1,37,00,000**	**50,000**	0%	Insufficient fund
76	Kangra	Jawalamukhi	GSSS Chaukath	C/o Five Rooms (Addl. Accomm.)	**1,54,34,000**	**5,00,000**	0%	Insufficient fund
77	Kangra	Jawalamukhi	GSSS (G) Jawalamukhi	C/o Addl. Accomm.	**2,07,91,000**	**20,00,000**	20%	Work is in progress
78	Kangra	Dehra (Pragpur)	GSSS Dhaliara	C/o School Building	**1,50,00,000**	**1,50,00,000**	0%	Work not started by HPPWD
79	Kangra	Dehra (Pragpur)	GSSS Dehra (Boys)	C/o School Building	**15,04,00,000**	**2,00,00,000**	0%	Work not started by HPPWD
80	Kangra	Dehra (Pragpur)	GSSS Dehra (Girls)	C/o School Building	**1,50,00,000**	**1,50,00,000**	0%	Work not started by HPPWD
					1,01,35,51,992	**37,17,37,000**		

Sr. No.	Name of District	Name of constituancy	Name of the Institution	Nature of the work	Estimated Cost	Total amount released up to date	Percentage of works	Status of work
1	Kangra	Jaisinghpur	GSSS Makol	C/O one room	**2,33,366**	**2,33,366**	25%	Work is in progress
2	Kangra	Shahpur	GSSS Tota Rani	C/O School Building	**5,00,000**	**5,00,000**	25%	Work is in progress
3	Kangra	Sullah	GSSS Balah	C/O additional accommodation	**55,10,320**	**55,09,986**	45%	Work is in progress
4	Kangra	Nagrota Bagwan	GSSS Jassai	C/O additional accommodation	**1,97,485**	**1,97,000**	0%	Work not started by HPPWD
5	Kangra	Jawalamukhi	GSSS Majheen	C/o Science Block	**1,11,40,000**	**1,11,00,000**	80%	Work is in progress
6	Kangra	Dharamshala	GSSS Kaswa Narwana	C/o Four Rooms	**95,90,132**	**60,15,000**	35%	Work is in progress
7	Kangra	Sullah	GSSS Bhoura	C/o Addl. Accomm. (Four Rooms)	**91,85,000**	**78,70,000**	90%	Work is in progress
8	Kangra	Jaisinghpur	GSSS Majhera	C/o Addl. Accomm.	**48,82,000**	**44,00,000**	85%	Work is in progress

9	Kangra	Dehra (Pragpur)	GHS(G) Haripur	C/O School Building (Two Rooms)	**34,29,000**	**34,29,000**	0%	Work not started by HPPWD
10	Kangra	Nagrota Bagwan	GSSS Hatwas	C/O School Building (Four Rooms)	**85,87,000**	**58,58,000**	85%	Work is in progress
11	Kangra	Sullah	GSSS Sullah	C/O School Building (Addl. Accomm.)	**1,20,94,000**	**1,00,71,000**	60%	Work is in progress
12	Kangra	Shahpur	GSSS Manai	C/O School Building (4 No. Class Rooms with stair case , hall verandah)	**46,76,000**	**17,00,000**	25%	Work is in progress
13	Kangra	Nagrota Bagwan	GSSS Rajiana	C/o Two Class Rooms	**36,47,000**	**1,000**	0%	Insufficient fund
14	Kangra	Nagrota Bagwan	GSSS Saddun Bargran	C/o Six Class Rooms	**1,24,68,000**	**1,000**	0%	Insufficient fund

15	Kangra	Nagrota Bagwan	GHS Malan	C/O School Building (Addl. Accomm.)	**17,52,000**	**1,000**	0%	Insufficient fund
16	Kangra	Dharamshala	GHS Kand	C/O School Building (4 No. Class Rooms)	**99,67,000**	**50,00,000**	0%	Land not available
17	Kangra	Baijnath	GHS Dhanag	C/o 4 no. Class Rooms	**61,00,000**	**6,00,000**	0%	Insufficient fund
18	Kangra	Kangra	GHS Kholi	C/o Two Class Rooms on 1st floor	**11,73,000**	**2,00,000**	0%	Insufficient fund
19	Kangra	Palampur	GHS Deogran	C/o Addl. Accomm. (3 Class rooms and Toilets)	**93,59,000**	**10,00,000**	0%	Insufficient fund
20	Kangra	Jaisinghpur	GSSS Gander	C/o Examination Hall at 1st Floor	**29,65,000**	**25,00,000**	50%	Work is in progress
21	Kangra	Kangra	GHS Kohala	C/o Two Class Rooms	**20,90,000**	**17,00,000**	5%	Work is in progress
22	Kangra	Nagrota Bagwan	GSSS Garoh	C/o Four No. Class Rooms (Addl. Accomm.)	**1,25,00,000**	**9,00,000**	0%	Insufficient fund
23	Kangra	Jaisinghpur	GSSS Kotlu	C/o Science Lab	**1,57,72,000**	**1,00,000**	0%	Insufficient fund

24	Kangra	Jaisinghpur	GSSS Jaisinghpur	C/o Addl. Six No. Class Rooms & toilet block	**1,63,93,000**	**1,00,000**	0%	Insufficient fund
25	Kangra	Nagrota Bagwan	GSSS Jalot	C/O School Building	**1,67,61,000**	**1,000**	0%	Insufficient fund
26	Kangra	Nagrota Bagwan	GSSS Dhaloon	C/o Three Rooms	**61,54,000**	**1,000**	0%	Insufficient fund
27	Kangra	Jawalamukhi	GSSS Aluha	C/o Addl. Accomm.	**1,60,82,000**	**1,000**	0%	Insufficient fund
					20,32,07,303	**6,89,89,352**		